



1801 Watermark Drive, Suite 310 • Columbus, Ohio 43215
614-586-0642 • Fax 614-586-0648

DAILY FIELD REPORT

Page No.	1	of	7
----------	---	----	---

Date in Field	07/02/2019
---------------	------------

Project ID

Project Name:	Ascent Resources – Crowie Haul Route – Williams Rd (TR-255)
---------------	--

NOTES & OBSERVATIONS

I was dispatched to Williams Rd (TR-255) in Richland Township, Belmont County, Ohio to perform construction activity inspection.

Name of Field Representative

Ben Schneider

Met with Thomas Beatty (Lindy Foreman) regarding today's work plan and safety opportunities. Thomas and Eric Hippley (Lindy Engineer) confirmed that today's work plan would include completing wedge curbs and preparing for shoulder stone.

Weather Conditions

88°F; Sunny

Gradall cut material from shoulder near STA 82+00 RT to STA 84+50 RT. The material was placed into truck and hauled to wedge curb near STA 64-74. Gradall completed wedge curb with additional material.

Both edges of roadway were fine graded to allow for installation of shoulder stone on Wednesday.

Christine Hilbert (CESO) was onsite meeting with Lindy and John (Beagle Club Rep). The Beagle Club would like a culvert and crossing placed outside of the ROW near STA 70+00 RT. The onsite stumps and material could be used for the crossing. She was unsure how potential stream was designated with Army Corps. If crossing cannot be installed by Lindy, the Beagle Club would like the stumps and material to be removed from site. Additionally, Christine will be checking with TransCanada Rep regarding additional stump and root removal (fine grading) in the pipeline ROW, as John is concerned with rocks and vegetation showing in ROW.

Risers and catch basin lids were delivered to raise the catch basins at STA 70+00LT. Installation will be performed during later shift.

In total 17.47 tons of #304 aggregate was placed during today's shift.

LaRoche was onsite clearing ROW on Vineyard Rd.



E.L. ROBINSON
ENGINEERING

1801 Watermark Drive, Suite 310 • Columbus, Ohio 43215
614-586-0642 • Fax 614-586-0648

DAILY FIELD REPORT

Page No.	2	of	7
Date in Field	07/02/2019		
Project ID			

Project Name	Ascent Resources – Crowie Haul Route – Williams Rd (TR-255)
--------------	--

Labor Efforts			
Company	Employee	Trade	Hours (AM, PM, Full)
Lindy	Foreman	Foreman	Full
Lindy	Laborer	Laborer	
Lindy	Operator	Operator	Full (2)
Lindy	Teamster	Teamster	
Lindy	Tech	Tech	
E.L. Robinson	Flagger	Flagger	
Crews Control	Flagger	Flagger	Full (2)

Equipment Efforts		
Equipment used	Model	Hours (AM, PM, Full)
Skid Steer	11-551	
Skid Steer	Davis John Deere	
Mini Excavator	John Deere 50 G (Rental)	
Paver	17-562	
Roller	18-564	
Water Truck	53-553	
Distributer	55-526	
Broom	19-524	1
Gradall	12-510	9



1801 Watermark Drive, Suite 310 • Columbus, Ohio 43215
614-586-0642 • Fax 614-586-0648

DAILY FIELD REPORT

Page No.	3	of	7
Date in Field	07/02/2019		
Project ID			

Project Name	Ascent Resources – Crowie Haul Route – Williams Rd (TR-255)
--------------	---

-Material Log				
Date	Description	Amount	Unit	Location
5/31/19	#617 Millings	20	Ton	Williams Rd
5/31/19	4 inch SCH 40 Conduit	2000	LF	Williams Rd
5/31/19	45 degree Sweeps Conduit	6	Each	Williams Rd
5/31/19	4 inch SCH 40 Conduit	300	LF	Installed
6/3/19	4 inch SCH 40 Conduit	210	LF	Installed
6/4/19	4 inch SCH 40 Conduit	820	LF	Installed
6/5/19	4 inch SCH 40 Conduit	248	LF	Installed
6/5/19	45 degree Sweeps Conduit	3	Each	Williams Rd
6/12/19	#304 Aggregate	102.76	Ton	Stockpile
6/12/19	#304 Aggregate	26	Ton	Culvert STA 69+88
6/12/19	12" HDPE Culvert	28	LF	Culvert STA 69+88
6/13/19	18" HDPE Culvert	40	LF	Culvert STA 94+42
6/13/19	#304 Aggregate	30	Ton	Culvert STA 94+42
6/13/19	12 inch silt sock	90	LF	Waterways
6/14/19	#304 Aggregate	203.04	Ton	Stockpile
6/14/19	#1 Aggregate	101.18	Ton	Stockpile
6/17/19	#304 Aggregate	149.71	Ton	Stockpile
6/17/19	#1 Aggregate	51.92	Ton	Stockpile
6/19/19	#304 Aggregate	202.7	Ton	Stockpile
6/22/19	#304 Aggregate	203.32	Ton	Stockpile
6/24/19	#304 Aggregate	169.17	Ton	Stockpile
6/24/19	#1 Aggregate	25.44	Ton	Stockpile
6/24/19	18" HDPE Culvert	40	LF	94+42 Extension
6/24/19	Terratex Woven Geotextile Fabric	1200	SY	Embankment STA 78
6/26/19	12" HDPE Culvert	30	LF	STA 79+63
6/26/19	12" HDPE	40	LF	STA 78+14
6/26/19	'R4' Aggregate	15.67	Ton	Stockpile (Egypt Valley)
6/26/19	#304 Aggregate	228.75	Ton	Stockpile
6/26/19	#1 Aggregate	129.10	Ton	Stockpile
6/27/19	'R4' Aggregate	15.55	Ton	Check Dams
6/27/19	#304 Aggregate	183.05	Ton	Grade Road
6/27/19	448-2	159.89	Ton	Morristown
6/27/19	Tack	30	Gallon	Undercuts

DAILY FIELD REPORT

Page No.	4	of	7
Date in Field	07/02/2019		
Project Name	Ascent Resources – Crowie Haul Route – Williams Rd (TR-255)		
Project ID			

6/27/19	Water	4000	Gallon	Dust Control
6/28/19	Asphalt 448-2	1040.93	Ton	Williams
6/28/19	Water	2000	Gallon	Overlay
6/28/19	#304 Aggregate	20.87	Ton	Undercut
6/28/19	#1 Aggregate	20.25	Ton	Undercut
7/1/19	448-1 Asphalt (Benwood)	175.71	Ton	Wearing
7/1/19	448-1 Asphalt (Bethesda)	484.94	Ton	Wearing
7/1/19	Tack	300	Gallon	Wearing
7/1/19	Water	1000	Gallon	Wearing
7/1/19	#304 Aggregate (Marzane)	23.09	Ton	Undercut
7/2/19	#304 Aggregate (Egypt Valley)	17.47	Ton	Aprons



Williams Rd STA 83+50 – Shoulder material was cut; no ditchline has been installed

DAILY FIELD REPORT

Page No.	5	of	7
Date in Field	07/02/2019		
Project ID			

Project Name	Ascent Resources – Crowie Haul Route – Williams Rd (TR-255)
--------------	---



Williams Rd near STA 84 Rt – Shoulder material cut; ditch to be installed in later shift



Williams Rd near STA 74 – Wedge curb completed

DAILY FIELD REPORT

Page No.	6	of	7
Date in Field	07/02/2019		
Project ID			

Project Name Ascent Resources – Crowie Haul Route – Williams Rd
(TR-255)



Williams Rd near STA 70 LT – Catch basin risers fitted to top of catch basin



Williams Rd STA 64+00 RT – Dressing wedge curb on RT edge of roadway

DAILY FIELD REPORT

Page No.	7	of	7
Date in Field	07/02/2019		
Project ID			

Project Name	Ascent Resources – Crowie Haul Route – Williams Rd (TR-255)
--------------	---



Williams Rd STA 69+00 LT – Check dam was moved from homeowners yard to ditchline



Williams Rd – Roadway edge graded to allow shoulder stone installation